

Dutch Bill Dam Removal and Market St. Fish Passage Project
Construction Schedule as of 9/5/09

| | 9/9/09 - 9/15/09 | 9/16/09 - 9/30/09 | 10/1/09 - 10/15/09 | 10/15/09 - 10/31/09 |
|---|--|---|---|---|
| Dutch Bill Dam Removal and Bridge Installation | Channel Restoration and Bridge Piers | Channel Restoration and Install Bridge Abutments | Channel Restoration, Form & Pour Stairs, and Begin Erosion Control; <i>10/12/09 - Earliest Date to Set Bridge</i> | Begin Concrete Bridge deck; If bridge set, then begin channel detail work; Parking Lot Drainage and other related details |
| Market St. Fish Passage | Concrete Layout, Drill & Dowel, and Begin to Set Footing | Strip Wall & Rebar Repair; Pour Wall; and Let Concrete Cure | Set Boulders at Wall; and Begin and Finish all Channel Work | |